

GOVERNMENT OF ANDHRA PRADESH  
ABSTRACT

Panchayat Raj & Rural Development Department - Visakhapatnam District - PMGSY Ph.X - Package No. AP 19 XA 001 "Road from AKP-Parawada road at 6/0 to Ramarayudupeta of Munagapaka (M)" - Extension of Agreement Time up to 31-05-2015 for a period of (320) days without imposing penalty - Accorded - Orders - Issued.

-----  
PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.RT.No. 241

Dated: 11.03.2015.

Read the following:-

1. G.O.Ms.No.362, PR&RD (Progs.II) Dept., dt:09.11.2012.
- 2 From the ENC., PR., PMGSY., Hyd., Lr.No.W1/DEE-1/AP 19 XA 001/ Ramarayudupeta /14, dt.06.01.2015.

--00--

**ORDER :-**

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY., Hyderabad in his letter 2<sup>nd</sup> read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time up to 31.05.2015 for a period of (320) days without imposing penalty in respect of work "Road from AKP-Parawada road at 6/0 to Ramarayudupeta of Munagapaka (M)" of Visakhapatnam District under PMGSY Phase X, as the delay was not attributable to the Contractor.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.
3. A copy of this order is available on the Internet and can be accessed at [www.ap.gov.in/goir](http://www.ap.gov.in/goir).

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr. K.S.JAWAHAR REDDY  
SECRETARY TO GOVERNMENT

To

The Engineer-in-Chief, Panchayat Raj, A.P., Hyderabad.

The Superintendent Engineer, Panchayat Raj, Visakhapatnam District.

Copy to:

PS to Minister (PR,RWS&NREGS)

PS to Secretary (PR&RWS).

Sf/SCs.

//FORWARDED BY ORDER//

SECTION OFFICER.